

Economic Stimulus: Status of ARRA (STP) Projects

RTIP #	Implementing Agency	Project	ARRA	Construction Schedule
CAP13	Capitola	41st Ave Rehab: Capitola Road to Clares	\$230,000	Completed Fall 2009
CO 42	County of Santa Cruz	Green Valley Rd. Rehab (Freedom Blvd. to Devon Lane)	\$2,133,057	Completed Summer - Fall 2009. Cost savings shifted to other County Road Repairs Spring 2010.
CO 44	County of Santa Cruz	San Andreas Rd Rehab (Sunset Beach Dr to Wats Slough bridge)		
CO 53	County of Santa Cruz	Carlton Rd Improvements (Hwy 129/Riverside Dr to Lakeview Rd)		
RTC01	SCCRTC	Freeway Service Patrol	\$180,000	July 2009, ongoing
SC41	Santa Cruz, City	Lump Sum Road Repairs: Morrissey Blvd. (Water to Fairmount), Market Street (Water to Highway 1), and West Cliff Drive (Bay to Almar)	\$1,350,000	Completed Summer-Fall 2009
SV21	Scotts Valley	Bean Creek Road Rehab	\$160,000	January 2009
WAT35	Watsonville	Lump Sum Road Repairs	\$1,200,000	Completed Summer-Fall 2009
UC05	UCSC	Paratransit vehicle replacements	\$125,000	Completed Fall 2009
SC 43	Santa Cruz, City	Beach Area Roundabout	\$750,000	Summer 2010-Spring 2011. Projected cost savings shifted Spring 2010 to W. Cliff Ph. 2
SC 44	Santa Cruz, City	Lump Sum Pavement Repairs - citywide	\$1,000,000	Summer 2010 - \$50K cost savings to West Cliff Ph. 2
SC 44A	Santa Cruz, City	West Cliff Drive Roadway Preservation	\$300,000	Summer 2010 - Using cost savings from other projects
SV 23	Scotts Valley	Lump Sum Road Repair (Whispering Pines Rehab)	\$115,000	Spring 2010
WAT 36	Watsonville	Green Valley Road Rehab, bicycle & pedestrian facilities	\$2,000,240	Summer 2010
CO 55	County of Santa Cruz	Lump Sum Road Repairs (Glen Canyon Rd: Branciforte Dr to S.V. City Limits; Freedom Bl: Petery Ln to Watsonville City Limits; Empire Grade: Jamison Creek Rd to 500' S/ Alba Rd; Holohan Rd: Green Valley Rd to Hwy 152; Bear Creek Rd: Post Mile 4.95 to Hwy 35/Summit Rd)	\$2,544,943	Summer 2010

Total Programmed ARRA \$12,088,240

Note: RTC programmed ARRA funds February 2009 and June 2009. Amendments were made to projects in October 2009 and Spring 2010. List includes cost savings shifted between projects.